

Project Title : _____

Checklist No.: _____

Location / Blok : _____

Date of Inspection : _____

Dwg Ref : _____

Time : _____

Item	Description	Yes	No	Remarks
A	<u>INDOOR UNIT</u>			
1	Approved brand/make & model installed			
2	Correct unit is use at correct location			
3	Correct installed level/height with approved drawing			
4	Mounting bracket and support installed properly			
5	Refrigerant pipe connection to unit done properly			
6	Condensate drain pipe and secondary drain pan installed properly with gradient			
7	Electrical connections and control wire termination done properly			
B	<u>OUTDOOR UNIT</u>			
1	Approved brand/make & model installed			
2	Correct unit is use at correct location			
3	Correct installed level/height with approved drawing			
4	Mounting bracket and support installed properly			
5	Refrigerant pipe connection to unit done properly			
6	Electrical connections and control wire termination done properly			

Comments :

.....

.....

.....

Prepared by : Assigned Personnel Name: _____ Appointment: _____ Company: _____ Date: _____	Checked by : Name: _____ Appointment: _____ Company: _____ Date: _____	Verified by : Name: _____ Appointment: _____ Company: _____ Date: _____
---	--	---