HEXATECH	PROJECT DEPARTMENT	Issue No.: 1	Document Effective Date: 01 Aug 2022	Page 1 of 1
	Installation Checklist For Chilled Water Pipe	Revision No.: 0		Document Ref.: PD-REC-ICFCWP

Project Title :_____ Checklist No.:_____

Location / Blok :_____ Date of Inspection :_____

Dwg Ref :_____ Time :_____

Item	Description	Yes	No	Remarks
1	Approved brand / make material used			
2	Pipe material as per specification/drawing			
3	Correct Pipe size			
4	Sufficient Pipe support brackets/hanger			
5	Provision of pipe sleeve/opening			
6	Proper Pipe joint/fitting			
7	All valve are installed correctly			
8	All piping insulation is correctly applied			
9	Proper Painting and Protection			
10	Pipe Labeling as perspecification/drawing			
11	Others			

Comments :

Prepared by :	Checked by :	Verified by :
Assigned Personnel Name:_____ Appointment:_____ Company: _____ Date: _____	Name:_____ Appointment:_____ Company: _____ Date: _____	Name:_____ Appointment:_____ Company: _____ Date: _____